



FOWLERVILLE COMMUNITY  
SCHOOLS



## **HT Smith: Project Activities**

- Existing electrical device relocation was completed in preparation for the VUV enclosures.
- Drywall and hollow metal door install was completed at the VUV enclosures.
- Grilles and fire dampers were installed in the VUV enclosure walls.
- Where the VUV enclosures are between classrooms, window film was installed on both sides to prevent seeing the drywall from the classrooms.
- Receptacles, light fixtures, and light switches were installed in the VUV enclosures per code.
- The plumbing piping was completed in the two classrooms that are receiving new base cabinets with backsplashes and two sinks for sanitary purposes.
- Raceways were run for the emergency lights at the new classroom storefronts per the BFS inspector.
- Testing and balancing was performed at the new rooftop unit.
- The playground fencing was relocated, and wood chips were installed around the age 2-5 equipment to prepare for the playground inspection.

## **HT Smith: Look Ahead**

- The emergency lights at the new classroom storefronts are to be completed in early January.
- The sanitary cabinets and sinks in the two classrooms are to be completed in early January.

## **High School: Look Ahead**

- Revised fencing was installed around the switchgear per the state electrical inspector.

## **Junior High School: Project Activities**

- Testing and balancing continue as existing conditions are being remedied to complete the process.

### **Munn: Project Activities**

- Re-feeding of light poles from H T Smith continued in order to keep them on after building demolition.

### **Munn: Look Ahead**

- Munn will be demolished upon completion of the renovations at Smith.

## HT Smith: Project Progress Photos



Double VUV enclosure between classrooms after completion.



Single VUV enclosure in classroom after completion.