



FOWLERVILLE COMMUNITY
SCHOOLS



HT Smith: Project Activities

- A section of the playground fencing was relocated per the district's request.
- Relocation of existing raceways was completed in preparation for the VUV enclosures.
- Fire damper install continued at the VUV enclosure duct
- Wall framing and door frame install began for the VUV enclosures.
- Return grille and damper install began in the VUV enclosure walls.
- Floor patching was completed at the new storefronts and laminate flooring was installed in the computer lab next to the library per the district's request.

HT Smith: Look Ahead

- Drywall finishing and paint to begin by mid-December for the VUV enclosures.
- Door and wall base installs to begin by mid-December for the VUV enclosures.

High School: Look Ahead

- Revised fencing to be installed around the switchgear by the state inspector by mid-December.

Junior High School: Look Ahead

- Balancing of the system to wrap up as soon as possible after correcting deficiencies.

Munn: Look Ahead

- Munn will be demolished upon completion of the renovations at Smith.

HT Smith: Project Progress Photos



Access door installed in VUV enclosure duct.



Fire caulking around raceways going through VUV enclosure wall.

HT Smith: Project Progress Photos



Left and right sides of the wall framing at a double VUV enclosure. Double VUV enclosures are located in the work rooms between classrooms.

HT Smith: Project Progress Photos



Wall framing prior to boarding the other side at a single VUV enclosure.



Wall framing in progress at a single VUV enclosure located in a classroom.