



FOWLERVILLE COMMUNITY SCHOOLS



AUCH

Innovative Planners & Construction Managers
Builders Since 1908

i D S

Fowlerville Elementary School: Project Activities

- The dedication plaque was installed in preparation for a dedication ceremony.

HT Smith: Project Activities

- Surge protection was installed on the fire alarm panel per the state inspector.
- Existing gas valves and raceways were relocated in preparation for the VUV enclosures.
- Duct revisions were made and existing lights were removed in preparation for the VUV enclosures.
- Spigots were installed on the roof for cleaning mechanical equipment.

HT Smith: Look Ahead

- The drywall and door install for the VUV enclosures is scheduled to begin in mid-November.

High School: Look Ahead

- Revised fencing to be installed around the switchgear per the state inspector by the end of November.

Junior High School: Project Activities

- Spigots were installed on the roof for cleaning mechanical equipment.

Junior High School: Look Ahead

- Punch list to wrap up in mid-October.
- Meter upgrades and rooftop unit regulators to be completed in coordination with Consumers by mid-November.
- Startup for all rooftop units to be completed after gas regulator install.

Munn: Look Ahead

- Munn will be demolished upon completion of the renovations at Smith.

HT Smith: Project Progress Photos



Supply duct damper installed in a workroom for the VUV enclosures.

HT Smith: Project Progress Photos



VUV enclosure door frames staged prior to install.



Rectangular supply duct extended to prepare for VUV enclosure construction in a classroom.